

THREE PHASE SHORT CIRCUIT IMPEDANCE REPORT



Equipment Name	14100-TR-003	Site	CUP-1
Serial No.	PP0084B01	Power Rating	40000 kVA
Manufacture	DAIHEN	Voltage Rating	115 /22 / kV
Fluid Type	Mineral Oil	Service Type	Distribution Transformer

Test Information

Test Instrument TESTRANO 600
 Serial Number _____
 Calibration Date 15-Dec-2025

Environment

Ambient Temp. _____ °C
 Oil Temp. _____ °C
 Winding Temp. _____ °C
 Humidity. _____ %

Factory Information

Vector Group: Dyn1

Three Phase Short Circuit Impedance Test Between HV-LV

Test AC Current 2 A

Tap Position	Energized: H1-H2			Energized: H2-H3			Energized: H3-H1		
	Short Circuit: X1-X0			Short Circuit: X2-X0			Short Circuit: X3-X0		
	Voltage (V)	Current (A)	Imp. (Z)	Voltage (V)	Current (A)	Imp. (Z)	Voltage (V)	Current (A)	Imp. (Z)
Max	79.440	1.510	52.609	79.430	1.530	51.915	78.590	1.540	51.033
Center	79.428	1.931	41.133	79.423	1.948	40.772	81.765	1.995	40.985
Min	65.828	1.997	32.963	64.536	1.997	32.317	63.278	1.998	31.671
Tap:	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000
Tap:	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000

Three Phase Short Circuit Impedance Calculation Between HV-LV

Tap Voltage (kV)	%Z Nameplate	%Z Calculation	%Error
Max	126.500	13.03	0.528
Center	115.000	12.48	0.724
Min	103.500	12.14	0.599
Tap:	0.000	0.00	-
Tap:	0.000	0.00	-

Three Phase Short Circuit Impedance Test Between HV-TV

Test AC Current - A

Tap Position	Energized: H1-H2			Energized: H2-H3			Energized: H3-H1		
	Short Circuit: X1-X0			Short Circuit: X2-X0			Short Circuit: X3-X0		
	Voltage (V)	Current (A)	Imp. (Z)	Voltage (V)	Current (A)	Imp. (Z)	Voltage (V)	Current (A)	Imp. (Z)
Max	-	-	-	-	-	-	-	-	-
Center	-	-	-	-	-	-	-	-	-
Min	-	-	-	-	-	-	-	-	-
Tap: -	-	-	-	-	-	-	-	-	-
Tap: -	-	-	-	-	-	-	-	-	-

Three Phase Short Circuit Impedance Calculation Between HV-TV

Tap Voltage (kV)	%Z Nameplate	%Z Calculation	%Error
Max	-	-	-
Center	-	-	-
Min	-	-	-
Tap: -	-	-	-
Tap: -	-	-	-

Criteria: IEEE C57.152-2013

Three phaseshort circuit impedance dev(%) relative to nameplate < 3%

Response	Tested By	Reviewed By	Approved By
Company	GPSC		GPSC
Name	Mr.Jirasak S.		Mr.Suchart M.
Signature			
Date	15-Jul-2026	15-Jul-2026	15-Jul-2026