

WINDING RESISTANCE REPORT



Equipment Name	14100-TR-003	Site	CUP-1
Serial No.	PP0084B01	Power Rating	40000 kVA
Manufacture	DAIHEN	Voltage Rating	115 /22 / kV
Fluid Type	Mineral Oil	Service Type	Distribution Transformer

Test Information

Test Instrument	TESTRANO 600
Serial Number	DA193X
Calibration Date	2025-12-15

Environment

Ambient Temp.	30 °C
Oil Temp.	30 °C
Winding Temp.	30 °C
Humidity.	65 %

Factory Information

Vector Group: Dyn1 Test Temp.: 30 °C Correct Temp.: 75 °C

HV	H1-H2		H2-H3		H3-H1	
Tap	Resistance (mΩ)		Resistance (mΩ)		Resistance (mΩ)	
Position	Measured	Corrected	Measured	Corrected	Measured	Corrected
Max	1115.00	1304.6975	1114.00	1303.5274	1113.00	1302.3573
Center	960.10	1123.4440	958.40	1121.4548	958.40	1121.4548
Min	1115.00	1304.6975	1113.00	1302.3573	1113.00	1302.3573
Tap: -	-	-	-	-	-	-
Tap: -	-	-	-	-	-	-

LV	X1-X0		X2-X0		X3-X0	
Tap	Resistance (mΩ)		Resistance (mΩ)		Resistance (mΩ)	
Position	Measured	Corrected	Measured	Corrected	Measured	Corrected
-	12.70	14.8607	12.80	14.9777	12.70	14.8607

TV	Y1-Y0		Y2-Y0		Y3-Y0	
Tap	Resistance (mΩ)		Resistance (mΩ)		Resistance (mΩ)	
Position	Measured	Corrected	Measured	Corrected	Measured	Corrected
-	-	-	-	-	-	-

HV Winding Resistance

Test DC Current _____ Adc

Tap Position	Connect: H1-H2			Connect: H2-H3			Connect: H3-H1			%Dev between Phase
	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	
	Measured	Correct		Measured	Correct		Measured	Correct		
Max	1141.00	1335.12	2.33	1136.00	1329.27	1.87	1136.00	1329.27	2.07	0.44
Center	982.09	1149.18	2.29	974.16	1139.90	1.64	978.58	1145.07	2.13	0.81
Min	1131.00	1323.42	1.44	1128.00	1319.91	1.35	1129.00	1321.08	1.44	0.27
Tap: -	-	-	-	-	-	-	-	-	-	-
Tap: -	-	-	-	-	-	-	-	-	-	-
Max %error from FAT						2.33	Max %Deviation		0.81	

LV Winding Resistance

Test DC Current _____ Adc

Tap Position	Connect: X1-X0			Connect: X2-X0			Connect: X3-X0			%Dev between Phase
	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	
	Measured	Correct		Measured	Correct		Measured	Correct		
-	12.83	15.01	1.00	12.93	15.13	1.02	12.93	15.13	1.01	0.79
				Max %error from FAT			1.01	Max %Deviation		0.793

TV Winding Resistance

Test DC Current _____ Adc

Tap Position	Connect: Y1-Y0			Connect: Y2-Y0			Connect: Y3-Y0			%Deviation between Phase
	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	Resistance (mΩ)		%Error	
	Measured	Correct		Measured	Correct		Measured	Correct		
-	-	-	-	-	-	-	-	-	-	
				Max %error from FAT			Max %Deviation		-	

Criteria: IEEE C57.152-2013

Agreement to within 5% for any of the above comparisons is usually considered satisfactory or deviation between phase does not exceed 2%.

Response	Tested By	Tested By	Approved By
Company	GPSC		GPSC
Name	Mr.Jirasak S.		Mr.Suchart M.
Signature			
Date	15-Jul-26	15-Jul-26	15-Jul-26